



Gilbertsville- Mount Upton CSD
 2023 Capital Improvements Project
Construction Activity Report
 6/17/24 – 6/21/24



Key Activities / Critical Actions:

- Installation of new boilers and pumps in progress.
- Main loop pumps in place supply and return piping in progress.

Health & Safety: No Health and Safety Concerns.

Meetings:

- On-site review of existing conditions performed with reps for C&S, Arcadis and Byler Excavating in attendance
- C&S attendance at GMU CSD Full Council to discuss upcoming Site Construction activities and Phasing.
- OACM Meeting #8 held Friday 6/21

C&S Required Actions

- Daily Supervision of construction personnel
- Development of Project systems and documents.

AE Required Actions

- Review of Submittals
- Distribution of RFPs for additional Site Work items (Electrical disconnects,) to Site Contractor.

District Required Actions

- Coordination for upcoming Construction Activities
- Development and provision of 12-Month Employee Email Distribution List to C&S

Construction Activities:

Main Building; Bus Garage; Boiler Project; Pavilion:

- **Monday 6/17** – Installation of boiler circulating pumps begun by JWD.
- **Tuesday 6/18** – Continued installation of boiler circulating pumps and triple duty valves by JWD.
- **Wednesday 6/19**– JWD Electrical Subcontractor on-site to perform disconnection of wing pump motors. Installation of boiler circulating pumps begun.
- **Thursday 6/20** – Installation of Zone E wing pump begun by JWD. Temporary installations for temporary water source performed by JWD.
- **Friday 6/21** – No JWD workers on-site.

Planned Activities Next Week:

- **Monday 6/24** – No JWD workers on-site. Coordination and planning for Site Construction activities.
- **Tuesday 6/25**– No JWD workers on-site. Coordination and planning for Site Construction activities.
- **Wednesday 6/26**– No JWD workers on-site. Coordination and planning for Site Construction activities.
- **Thursday 6/27**- No JWD workers on-site. Coordination and planning for Site Construction activities. Planned mobilization of select heavy equipment by Byler Excavating to site. Equipment to be staged in upper parking area near Track.
- **Friday 6/28** – Mobilization of Site Contractor to Site. Demolition of Site features and establishment of SWPPP Protections to begin.

GMU CSD – 2023 Capital Improvements / Boiler Project



Monday 6/17/24 – Installation of Boiler Circulating Pumps and piping in progress.



Friday 6/18/24 – Installation of Boiler Circulating Pumps and piping in progress.