



Gilbertsville- Mount Upton CSD
2023 Capital Improvements Project
Construction Activity Report
7/08/24 – 7/12/24



Key Activities / Critical Actions:

- Pouring of Concrete Sidewalk Sections adjacent to Playground Area

Health & Safety: No Health and Safety Concerns.

Meetings:

- Thursday 7/11: Foreman Meeting held. Representatives for Prime Contractors, C&S and Facilities Department in attendance.

C&S Required Actions

- Daily Supervision of construction personnel
- Development of Project systems and documents.

AE Required Actions

- Review of Submittals
- Distribution of RFPs for additional Site Work items (Electrical disconnects,) to Site Contractor.
- Coordination with Contractors for Execution of Contract Documents.

District Required Actions

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction

Construction Activities:

Main Building; Bus Garage; Boiler Project; Pavilion:

- **Monday 7/08** – Removal of site features and existing subbase materials. Placement of new subbase material in main parking area. Sandblasting and cleaning of Main Building water storage tank. Installation of boiler system wing pumps.
- **Tuesday 7/09** – Removal of site features and existing subbase materials. Sandblasting, cleaning and application of new lining material for Main Building water storage tank.
- **Wednesday 7/10**– Removal of site features and existing subbase materials. Placement of new subbase material. Pouring of concrete sidewalk sections.
- **Thursday 7/11** – Removal of site features and existing subbase materials. Placement of new subbase material. Pouring of concrete sidewalk sections. Removal of existing Boiler breeching in Main Building Boiler Room.
- **Friday 7/12** – Removal of site features and existing subbase materials. Placement of new subbase material.

Planned Activities Next Week:

- **Monday 7/15** – Removal of site features and existing subbase materials. Placement of new subbase material. Pouring of concrete sidewalk sections.
- **Tuesday 7/16**– Removal of site features and existing subbase materials. Placement of new subbase material.
- **Wednesday 7/17**– Removal of site features and existing subbase materials. Placement of new subbase material. Tentative date for delivery of Playground Equipment to Site.
- **Thursday 7/18**- Removal of site features and existing subbase materials. Placement of new subbase material. Tentative date for delivery of Playground Equipment to Site.
- **Friday 7/19** – Removal of site features and existing subbase materials. Placement of new subbase material.

GMU CSD – 2023 Capital Improvements / Boiler Project



Friday 7/12/24: Main Drive: Removal of existing subbase and placement of new materials in progress.



Friday 7/12/24 – Playground Area – Grading of Playground Sidewalk area in progress. Pouring of concrete sidewalks to continue Monday 7/15.



**Friday 7/12/24: Exterior of A-Wing:
Sidewalk sections poured 7/10/24.
Pouring of concrete sidewalk sections to
continue Monday 7/15.**



Tuesday 7/09/24 – Interior of Main Building Water Storage Tank: Storage Tank cleaned, sandblasted and lining applied 7/09.–