



**Gilbertsville- Mount Upton CSD**  
2023 Capital Improvements Project  
**Construction Activity Report**  
7/15/24 – 7/19/24



**Key Activities / Critical Actions:**

- Delivery of Hot Water Boiler and Storage Tank  
Monday 7/15
- Delivery of Playground Equipment Wednesday 7/17

**Health & Safety:** No Health and Safety Concerns.

**Meetings:**

- Progress and Coordination Meeting held  
Thursday 7/18
- OACM Meeting held Thursday 7/18
- 

**C&S Required Actions**

- Daily Supervision of construction personnel
- Development of Project systems and documents.

**AE Required Actions**

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

**District Required Actions**

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction

**Construction Activities:**

**Main Building; Bus Garage; Boiler Project; Pavilion:**

- **Monday 7/15** – Delivery of Hot Water Boiler and Storage Tank. Installation of new subbase materials at parking areas A,B and D. Forming for pouring of concrete sidewalk adjacent to Playground Area.
- **Tuesday 7/16** – Installation of new subbase materials at Parking Areas. Excavation for guardrail posts at Upper Parking Area.
- **Wednesday 7/17**– Assembly of Hot Water Boiler. Installation of new subbase materials at parking areas. Pouring of sidewalk section at Playground Area. Installation of guardrail posts at Upper Parking Area. Delivery of Playground Equipment to site.
- **Thursday 7/18** – Assembly of Hot Water Boiler. Installation of new subbase materials at parking areas. Pouring of sidewalk section at Playground Area. Installation of guardrail posts at Upper Parking Area. Demolition of CMU at Elementary Cafeteria Chase Wall for removal of boiler breeching.
- **Friday 7/19** – General clean-up of boiler room following CMU demolition and breeching removal. Grading of subbase materials. Pouring of sidewalk section at Playground Area.

**Planned Activities Next Week:**

- **Monday 7/22** – Removal of existing and installation of new subbase at Bus Garage Parking Area. Pouring of concrete sidewalks. Installation of guardrails.
- **Tuesday 7/23**– Removal of existing and installation of new subbase at Bus Garage Parking Area. Pouring of concrete sidewalks. Installation of guardrails.
- **Wednesday 7/24**– Installation of new subbase material at Parking Areas and driveways. Pouring of concrete sidewalks.
- **Thursday 7/25**– Installation of new subbase material at Parking Areas and driveways.
- **Friday 7/26** – Installation of new subbase material at Parking Areas and driveways. Installation of asphalt at parking areas and driveways.

GMU CSD – 2023 Capital Improvements / Boiler Project



**Friday 7/19/24: Lot D – Placement and grading of new subbase materials in progress.**



**Friday 7/19/24 – Playground Area – Pouring of concrete sidewalk section completed 7/19.**





**Friday 7/19/24: Bus loop – Placement of Fabric and subbase materials in progress.**



**Friday 7/19/24 – Upper Parking Area  
– Installation of guardrail posts in  
progress.**