



**Gilbertsville- Mount Upton CSD**  
**2023 Capital Improvements Project**  
**Construction Activity Report**  
7/22/24 – 7/26/24



**Key Activities / Critical Actions:**

- Grading of new subbase material throughout site in progress
- Mobilization of Playground Equipment Installation Firm (Titan Development) to site Wednesday 7/24

**Health & Safety:** No Health and Safety Concerns.

**Meetings:**

- Foreman Meeting with Prime Contractors, C&S and Facilities Department in attendance

**C&S Required Actions**

- Daily Supervision of construction personnel
- Development of Project systems and documents.

**AE Required Actions**

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

**District Required Actions**

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction

**Construction Activities:**

**Main Building; Bus Garage; Boiler Project; Pavilion:**

- **Monday 7/22**– Installation of guide rail posts adjacent to parking areas. Removal and installation of subbase material throughout site. Forming for pouring of concrete stair knee walls adjacent to Playground Area. Construction of retaining wall.
- **Tuesday 7/23** – Removal and installation of subbase material throughout site. Construction of retaining wall. Installation of guide-rail posts.
- **Wednesday 7/24**– Installation of burners for new boilers. Removal and installation of subbase material throughout site. Mobilization of Playground Equipment installers to site. Construction of retaining wall.
- **Thursday 7/25** – Installation of burners for new boilers. Removal and installation of subbase material throughout site. Grading of subbase and layout for equipment installation at Playground Area. Assembly of Playground Equipment. Construction of retaining wall.
- **Friday 7/26** – Installation of burners for new boilers. Grading of subbase material throughout site. Grading of subbase and layout for equipment installation at Playground Area. Assembly of Playground Equipment. Construction of retaining wall.

**Planned Activities Next Week:**

- **Monday 7/29** – Grading of new subbase material throughout site in advance of asphalt paving. Grading of subbase and prep work for pouring of concrete curbs at Playground Area.
- **Tuesday 7/30**– Installation of piping for domestic water storage tank. Installation of piping for boilers. Grading of new subbase material throughout site in advance of asphalt paving. Grading of subbase and prep work for pouring of concrete curbs at Playground Area.
- **Wednesday 7/31**– Installation of piping for boilers. Mobilization of Asphalt Paving firm to site (weather dependent). Grading of subbase and prep work for pouring of concrete curbs at Playground Area.
- **Thursday 8/01**– Installation of piping for boilers. Application of Asphalt (weather dependent). Grading of subbase and prep work for pouring of concrete curbs at Playground Area.
- **Friday 8/02** – Installation of piping for boilers. Application of Asphalt (weather dependent). Grading of subbase and prep work for pouring of concrete curbs at Playground Area.

GMU CSD – 2023 Capital Improvements / Boiler Project



**Friday 7/26/24: Main Drive – Placement and grading of new subbase materials in progress.**



**Friday 7/26 – Playground Area – Pouring of concrete knee walls for concrete stairs performed Wednesday 7/24. Pouring of concrete steps to be performed Monday 7/29.**





**Friday 7/26/24: Main Drive – Lot “D”  
Adjacent – Installation of guide-rail and  
fence posts in progress throughout site.**



**Friday 7/26/24 – Boiler Room –  
Installation of burners for new boilers  
in progress.**