



**Gilbertsville-Mount Upton CSD**  
2023 Capital Improvements Project  
**Construction Activity Report**  
8/12/24 – 8/16/24



**Key Activities / Critical Actions:**

- Asphalt Paving in progress throughout site
- Pouring of Pavilion Foundations completed
- Playground equipment assembled
- Approval from Department of Health to remove boil water order

**Health & Safety:** No Health and Safety Concerns.

**Meetings:**

- Thursday 8/15: Progress and Coordination Meeting with representatives for Prime Contractors, C&S and District Facilities
- OACM Meeting
- Site visit with Mike DiPerna

**C&S Required Actions**

- Daily Supervision of construction personnel
- Development of Project systems and documents.

**AE Required Actions**

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

**District Required Actions**

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction
- Flush water system before returning system to normal operation

**Construction Activities:**

**Main Building; Bus Garage; Boiler Project; Pavilion:**

- **Monday 8/12**– Asphalt continues, topsoil edging following completion of topcoat, septic system pumped down for valve replacement, assembling playground equipment
- **Tuesday 8/13** –. Asphalt continues, edging following completion of topcoat, assembling playground equipment
- **Wednesday 8/14**– Asphalt continues, edging following completion of topcoat, assembling playground equipment and fencing, JWD working on septic valves in vault
- **Thursday 8/15** – Asphalt continues, edging following completion of topcoat, assembling playground equipment and fencing, binder in place for playground, pour concrete for pavilion, JWD replacing septic valves in vault
- **Friday 8/16** –. Asphalt continues and nearing completion, all playground equipment assemble Titan has demobilized.

**Planned Activities Next Week:**

- **Monday 8/19** – Install breeching, wire pumps for boilers, guard rail fencing
- **Tuesday 8/20**– Install breeching, wire pumps for boilers, guard rail fencing
- **Wednesday 8/21**–Install breeching, wire pumps for boilers, piping to hot water heater, signage, guard rail fencing, striping
- **Thursday 8/22**–. Finish pavilions pour, concrete at retaining wall, oil and stone, leach field repair, striping
- **Friday 8/23** – Oil and stone, striping

GMU CSD – 2023 Capital Improvements / Boiler Project



**Friday 8/16/24: Playground – Main Play Structure pictured. Installation of play structures and asphalt paving completed. Installation of rubber tile safety surfacing to follow.**



**Friday 8/16 – Basketball Court – Installation of asphalt completed.**





**Friday 8/16/24: Bus Loop – Application of asphalt paving completed and installation of sod at disturbed areas in progress.**



**Friday 8/16/24 – Main Lot-  
Application of top asphalt coat  
completed. Installation of guiderail  
top rail to be performed next week.**