



Gilbertsville- Mount Upton CSD
 2023 Capital Improvements Project
Construction Activity Report
 9/2/24 – 9/6/24



<p>Key Activities / Critical Actions:</p> <ul style="list-style-type: none"> • Pavilion framing started • Flushed heating system • Expansion joints sealed • Septic valve vault piping repairs made • Demobilizing site • Site punch list 	<p>Health & Safety: No Health and Safety Concerns.</p> <hr/> <p>Meetings:</p> <ul style="list-style-type: none"> - Gametime playground site review with Samantha McAdams - Punch list review with Byler Excavating
--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<p>C&S Required Actions</p> <ul style="list-style-type: none"> • Daily Supervision of construction personnel • Development of Project systems and documents. 	<p>AE Required Actions</p> <ul style="list-style-type: none"> • Review of Submittals • Coordination with Contractors for Execution of Contract Documents.
-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<p>District Required Actions</p> <ul style="list-style-type: none"> • Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction • Software update to SMS card reader 	
------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--

<p>Construction Activities:</p> <p>Main Building; Bus Garage; Boiler Project; Pavilion:</p> <ul style="list-style-type: none"> • Monday 9/2- Holiday Labor Day • Tuesday 9/3- Pavilion framing started, flushing heating system • Wednesday 9/4- Expansion joints sealed, flushing heating system continues • Thursday 9/5 – Pavilion roofing started, SWPPP inspection • Friday 9/6 – Pavilion roofing continues, Byler demobilization, punch list items

<p>Planned Activities Next Week:</p> <ul style="list-style-type: none"> • Monday 9/9- Boiler start-up, site punch list • Tuesday 9/10– Boiler start-up, site punch list • Wednesday 9/11–Boiler start-up, site punch list • Thursday 8/12- Boiler start-up, site punch list • Friday 9/13- Boiler start-up, site punch list

GMU CSD – 2023 Capital Improvements / Boiler Project



Friday 9/06: Pavilion – Construction of Pavilion complete.