



**Gilbertsville- Mount Upton CSD**  
 2023 Capital Improvements Project  
**Construction Activity Report**  
 9/9/24 – 9/13/24



<p><b>Key Activities / Critical Actions:</b></p> <ul style="list-style-type: none"> <li>• Pavilion construction completed</li> <li>• Rough in wiring for boiler pumps in progress</li> <li>• Playground security gate electrical installation in progress</li> <li>• Addressing of Site Punch-List items</li> </ul>	<p><b>Health &amp; Safety:</b> No Health and Safety Concerns.</p> <hr/> <p><b>Meetings:</b></p> <ul style="list-style-type: none"> <li>- OACM meeting</li> <li>- Boiler pumps voltage oversight, pushing start-up to the week of 9/16/24</li> </ul>
---	---

<p><b>C&amp;S Required Actions</b></p> <ul style="list-style-type: none"> <li>• Daily Supervision of construction personnel</li> <li>• Review of Project Documents for Phase 2</li> </ul>	<p><b>AE Required Actions</b></p> <ul style="list-style-type: none"> <li>• Review of Project Documents in advance of Phase 2</li> <li>• Provision of updated Main Office Drawings to District for review.</li> </ul>
---	--

<p><b>District Required Actions</b></p> <ul style="list-style-type: none"> <li>• Please keep C&amp;S apprised of any upcoming events or changes to District operations or schedules that may impact school activities</li> <li>• Software update to SMS card reader</li> </ul>	
--	--

<p><b>Construction Activities:</b></p> <p><b>Main Building; Bus Garage; Boiler Project; Pavilion:</b></p> <ul style="list-style-type: none"> <li>• <b>Monday 9/9-</b> C K insulators</li> <li>• <b>Tuesday 9/10-</b> No trades on site</li> <li>• <b>Wednesday 9/11-</b> Rough-in wiring for boiler pumps, pavilion completed</li> <li>• <b>Thursday 9/12 –</b> Sod/grass seeding/mowing, punch list item</li> <li>• <b>Friday 9/13-</b> Playground gate keyfob installation began</li> </ul>
---

<p><b>Planned Activities Next Week:</b></p> <ul style="list-style-type: none"> <li>• <b>Monday 9/16-</b> Boiler start-up, site punch list</li> <li>• <b>Tuesday 9/17–</b> Boiler start-up, site punch list</li> <li>• <b>Wednesday 9/18–</b>Boiler start-up, site punch list</li> <li>• <b>Thursday 8/19-</b>. Boiler start-up, site punch list</li> <li>• <b>Friday 9/20-</b> Boiler start-up, site punch list</li> </ul>
--