



Gilbertsville- Mount Upton CSD
2023 Capital Improvements Project
Construction Activity Report
9/16/24 – 9/20/24



Key Activities / Critical Actions:

- Playground gate key-fob hardware installed
- Boiler pump high voltage rewired
- Boiler safety checks Trojan Energy

Health & Safety: No Health and Safety Concerns.

Meetings:

- Asphalt weeping issue
- Project Documents Phase 2

C&S Required Actions

- Daily Supervision of construction personnel
- Review of Project Documents for Phase 2

AE Required Actions

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

District Required Actions

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may impact school activities
- Software update to SMS card reader

Construction Activities:

Main Building; Bus Garage; Boiler Project; Pavilion:

- **Monday 9/16-** No trades on site
- **Tuesday 9/17-** No trades on site
- **Wednesday 9/18-** Rewiring of boiler pumps
- **Thursday 9/19 –** Trojan Energy Systems boiler start-up safety checks
- **Friday 9/20-** Trojan Energy Systems boiler start-up safety checks

Planned Activities Next Week:

- **Monday 9/23-** Boiler start-up, site punch list
- **Tuesday 9/24–** Boiler start-up, site punch list
- **Wednesday 9/25–**Boiler start-up, site punch list
- **Thursday 8/26-**. Boiler start-up, site punch list
- **Friday 9/27-** Boiler start-up, site punch list