



Gilbertsville- Mount Upton CSD
2023 Capital Improvements Project
Construction Activity Report
11/4/24 – 11/8/24



Key Activities / Critical Actions:

- Monitoring Boilers and Hot Water system
- Playground Hand Railing Installed

Health & Safety: No Health and Safety Concerns.

Meetings:

C&S Required Actions

- Daily Supervision of construction personnel
- Review of Project Documents for Phase II
- Punch List Items

AE Required Actions

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

District Required Actions

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may impact school activities
- Software update to SMS card reader with B.R. Johnson

Construction Activities:

Main Building; Bus Garage; Boiler Project; Pavilion:

- **Monday 11/4-** No trades on site
- **Tuesday 11/5-** No trades on site
- **Wednesday 11/6-** No trades on site
- **Thursday 11/7-** Playground handrails install
- **Friday 11/8-** Playground handrails installed

Planned Activities Next Week:

- **Monday 11/11-** Veterans Day
- **Tuesday 11/12-** Blacktop weeping issue Byler Excavating to cut blacktop, add drainage
- **Wednesday 11/13-** Blacktop weeping issue Byler Excavating to cut blacktop, add drainage
- **Thursday 11/14-** Blacktop weeping issue Byler Excavating to repair blacktop
- **Friday 11/15-** Byler Excavating to demobilize