



Gilbertsville- Mount Upton CSD
 2023 Capital Improvements Project
Construction Activity Report
 11/11/24 – 11/15/24



Key Activities / Critical Actions: <ul style="list-style-type: none"> Monitoring Boilers and Hot Water system Cut pavement at bus garage, installed drainage repaved 	Health & Safety: No Health and Safety Concerns.
	Meetings: <ul style="list-style-type: none"> -Reviewed Project Closeout Checklist with contractors - Board of Education awarded General and Electrical contracts

C&S Required Actions <ul style="list-style-type: none"> Daily Supervision of construction personnel Review of Project Documents for Phase II Punch List Items 	AE Required Actions <ul style="list-style-type: none"> Review of Submittals Coordination with Contractors for Execution of Contract Documents. SWPPP Plan Notice of Termination submitted to Arcadis for close out
---	--

District Required Actions <ul style="list-style-type: none"> Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may impact school activities Software update to SMS card reader with B.R. Johnson now schedule for November 21,2024

Construction Activities: Main Building; Bus Garage; Boiler Project; Pavilion: <ul style="list-style-type: none"> Monday 11/11- No trades on site, school closed Veterans Day Tuesday 11/12- Byler Excavating on site to install drainage at the bus garage where water is weeping up through the pavement Wednesday 11/13- Byler Excavating completing work at bus garage, Cobleskill Stone repaving, EJ Electric working on wiring for SMS Card reader at playground gate, programming schedule for November 21 ,2024 Thursday 11/14- No contractors on site Friday 11/15- No Contractors on site

Planned Activities Next Week: <ul style="list-style-type: none"> Monday 11/18- Tuesday 11/19- Wednesday 11/20- Thursday 11/21- Programming SMS Card reader with B.R. Johnson Friday 11/22- Phase II Mechanical Contract bid opening
--