



Gilbertsville- Mount Upton CSD
2023 Capital Improvements Project
Construction Activity Report
6/10/24 – 6/14/24



Key Activities / Critical Actions:

- Installation of new boilers in progress.
- Main loop pumps in place supply and return piping in progress.

Health & Safety: No Health and Safety Concerns.

Meetings:

- Preconstruction meeting 6/13/24.
- Updated District Superintendent on construction progress.

C&S Required Actions

- Daily Supervision of construction personnel
- Development of Project systems and documents.

AE Required Actions

- Review of Submittals
- Distribution of RFPs for additional Site Work items (Pavilion, Electrical disconnects, etc.) to Site Contractor.

District Required Actions

- Complete owner/operator SPDES permit and submit to AE.

Construction Activities:

Main Building; Bus Garage; Boiler Project; Pavilion:

- **Monday 6/10** – JWD continue installation of boilers. Concentrating on main loop pump, piping pumps 1,2,3.
- **Tuesday 6/11** – JWD continue installation of boilers. Concentrating on main loop pump, piping pumps 1,2,3.
- **Wednesday 6/12**– JWD continue installations of boilers. Concentrating on main loop pump, piping pumps 1,2,3. Welding on supply and return pipes started. Hot work permit in place and completed.
- **Thursday 6/13** – JWD continue installations of boilers. Concentrating on main loop pump, piping pumps 1,2,3. Welding on supply and return pipes. Hot work in place and completed.
- **Friday 6/14** – JWD continue installation of boilers. Concentrating on main loop pump, piping pumps 1,2,3. Welding on supply and return lines completed.

Planned Activities Next Week:

- **Monday 6/17** – Installation of boiler 1, 2, 3 circulating pumps and piping.
- **Tuesday 6/18**– Installation of boiler 1, 2, 3 circulating pumps and piping.
- **Wednesday 6/19**– No planned activity by JWD. Reporting to a jobsite in Delhi for 1 day. Meeting with Byler Excavating and subcontractors to walk and review site and activities to commence July 1, 2024.
- **Thursday 6/20**- Installation of boiler 1, 2, 3 circulating pumps and piping.
- **Friday 6/21** – Installation of boiler 1, 2, 3 circulating pumps and piping.

GMU CSD – 2023 Capital Improvements / Boiler Project



Friday 6/14/24 Main loop pumps 1,2 and 3 piping installation completed Friday 6/14.