



Gilbertsville- Mount Upton CSD
 2023 Capital Improvements Project
Construction Activity Report
 6/24/24 – 6/28/24



<p>Key Activities / Critical Actions:</p> <ul style="list-style-type: none"> • Delivery of Temporary Water Storage Tank to Site on Monday 6/24. • Delivery of Site Contractor and Asphalt Milling subcontractor to site. 	<p>Health & Safety: No Health and Safety Concerns.</p> <hr/> <p>Meetings:</p> <ul style="list-style-type: none"> • On-site review of existing conditions and at Playground Area with representatives for Byler Excavating, C&S, Arcadis and Titan Development (Gametime).
---	--

<p>C&S Required Actions</p> <ul style="list-style-type: none"> • Daily Supervision of construction personnel • Development of Project systems and documents. 	<p>AE Required Actions</p> <ul style="list-style-type: none"> • Review of Submittals • Distribution of RFPs for additional Site Work items (Electrical disconnects,) to Site Contractor. • Coordination with Contractors for Execution of Contract Documents.
---	---

<p>District Required Actions</p> <ul style="list-style-type: none"> • Coordination for upcoming Construction Activities • Development and provision of 12-Month Employee Email Distribution List to C&S 	
--	--

<p>Construction Activities:</p> <p>Main Building; Bus Garage; Boiler Project; Pavilion:</p> <ul style="list-style-type: none"> • Monday 6/24 – No workers on-site. Delivery of temporary water storage tank. • Tuesday 6/25 – No workers on-site. Representatives for Dig Safe NY and Otsego Rural Electric on-site to locate and mark underground utilities prior to excavation/removals. • Wednesday 6/26– No workers on-site. District Facilities Personnel perform “mock-up” of connection of temporary water tank to Main Building Booster Pumps. • Thursday 6/27 – JW Danforth workers on-site to perform connection of temporary water tank to Main Building Booster Pumps. Delivery of select Byler Excavating equipment to site. • Friday 6/28 – No JWD workers on-site. Filling of temporary water storage tank. Delivery of Asphalt Milling Machine to site.

<p>Planned Activities Next Week:</p> <ul style="list-style-type: none"> • Monday 7/01 – Removal of Hot Water Storage Tank by JW Danforth. Mobilization of Byler Excavating and Broome Bituminous to site. Commencement of removals of site features, milling of asphalt and establishing of storm water protections. • Tuesday 7/02– Site removals and demolition. Prep work for cleaning and lining of Main Building water storage tank. • Wednesday 7/03– Site removals and demolition. Projected completion of asphalt milling. Prep work for cleaning and lining of Main Building water storage tank. • Thursday 7/04- No workers on-site. Holiday • Friday 7/05 – No workers on-site. Holiday
