



Gilbertsville- Mount Upton CSD
2023 Capital Improvements Project
Construction Activity Report
7/01/24 – 7/05/24



Key Activities / Critical Actions:

- Milling of Asphalt Pavement completed Wednesday 7/03

Health & Safety: No Health and Safety Concerns.

Meetings:

- No Meetings held

C&S Required Actions

- Daily Supervision of construction personnel
- Development of Project systems and documents.

AE Required Actions

- Review of Submittals
- Distribution of RFPs for additional Site Work items (Electrical disconnects,) to Site Contractor.
- Coordination with Contractors for Execution of Contract Documents.

District Required Actions

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction

Construction Activities:

Main Building; Bus Garage; Boiler Project; Pavilion:

- **Monday 7/01** – Mobilization of Site Contractor and asphalt paving subcontractor to site. Milling of asphalt at Upper Driveway. Demolition and removal of hot water storage tank and hot water heater in Boiler Room.
- **Tuesday 7/02** – Milling of asphalt pavement and removal of subbase materials. Removal and demolition of site features. Removal of Wing Pumps for replacement.
- **Wednesday 7/03**– Milling of asphalt pavement and removal of subbase materials. Removal and demolition of site features.
- **Thursday 7/04** – No workers on site. Holiday
- **Friday 7/05** – Removal and demolition of site features.

Planned Activities Next Week:

- **Monday 7/08** – Removal and demolition of site features. Cleaning and re-lining of Main Building Water Storage Tank.
- **Tuesday 7/09**– Removal and demolition of site features. Cleaning and re-lining of Main Building Water Storage Tank.
- **Wednesday 7/10**– Removal and demolition of site features. Cleaning and re-lining of Main Building Water Storage Tank.
- **Thursday 7/11**- Removal and demolition of site features. Cleaning and re-lining of Main Building Water Storage Tank.
- **Friday 7/12** – Removal and demolition of site features. Cleaning and re-lining of Main Building Water Storage Tank.

GMU CSD – 2023 Capital Improvements / Boiler Project



Wednesday 7/03/24 - Main Drive – Milling of asphalt completed. Removal of existing subbase and placement of new subbase material to follow.



Wednesday 7/03/24 – Upper Drive - Milling of asphalt completed. Removal of existing subbase and placement of new subbase material to follow.



**Wednesday 7/03/24: Upper Parking Area
– Removal of existing parking area surface
completed. Millings for chip and seal
staged for placement.**



Wednesday 7/03/24: Main Building – Boiler Room – Draining of water storage tank, and removal of access port cover completed. Cleaning and relining of tank to begin Monday 7/08.