



**Gilbertsville- Mount Upton CSD**  
 2023 Capital Improvements Project  
**Construction Activity Report**  
 8/19/24 – 8/23/24



<p><b>Key Activities / Critical Actions:</b></p> <ul style="list-style-type: none"> <li>• Asphalt Pavement completed 9/16/24</li> <li>• Playground equipment installed 9/16/24</li> <li>• Boiler breeching installation</li> <li>• Boiler electrical panels wiring</li> </ul>	<p><b>Health &amp; Safety:</b> No Health and Safety Concerns.</p> <hr/> <p><b>Meetings:</b></p> <ul style="list-style-type: none"> <li>- Wednesday 8/14 Board of Education progress update, site walk</li> <li>- Financial reconciliation</li> <li>- Foreman Meeting</li> </ul>
---	---

<p><b>C&amp;S Required Actions</b></p> <ul style="list-style-type: none"> <li>• Daily Supervision of construction personnel</li> <li>• Development of Project systems and documents.</li> </ul>	<p><b>AE Required Actions</b></p> <ul style="list-style-type: none"> <li>• Review of Submittals</li> <li>• Coordination with Contractors for Execution of Contract Documents.</li> </ul>
---	--

<p><b>District Required Actions</b></p> <ul style="list-style-type: none"> <li>• Please keep C&amp;S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction</li> <li>• Software update to SMS card reader</li> </ul>	
--	--

<p><b>Construction Activities:</b></p> <p><b>Main Building; Bus Garage; Boiler Project; Pavilion:</b></p> <ul style="list-style-type: none"> <li>• <b>Monday 8/19-</b> Breeching installation for boilers, topsoil sod/seeding, signage</li> <li>• <b>Tuesday 8/20</b> – Fencing, conduits for card reader, breeching</li> <li>• <b>Wednesday 8/21</b>– Striping parking lots, topsoil sod/seeding, electrical panels for boilers, breeching</li> <li>• <b>Thursday 8/22</b> – Stone/oil upper parking lot, playground road, road railing, concrete pour pavilion retaining wall, breeching, electrical panels, septic cover, topsoil sod/seeding, Gametime softile installation mobilized</li> <li>• <b>Friday 8/23</b> – Gametime Softile installation, topsoil sod/seeding, road railing, wiring for card reader, electrical panels</li> </ul>
---

<p><b>Planned Activities Next Week:</b></p> <ul style="list-style-type: none"> <li>• <b>Monday 8/26-</b> Road railing, Softtile continues, signage, dig up septic field, electrical</li> <li>• <b>Tuesday 8/27</b>– Electrical alarms septic, Softile continues</li> <li>• <b>Wednesday 8/28</b>–Masonry, electrical panels, pavilion, Softile continues</li> <li>• <b>Thursday 8/29-</b> Pavilion, clean up, Softile continues</li> <li>• <b>Friday 8/30</b> – Pavilion, Softile continues, demobilize site contractor</li> </ul>
--