



Gilbertsville- Mount Upton CSD
2023 Capital Improvements Project
Construction Activity Report
8/26/24 – 8/30/24



Key Activities / Critical Actions:

- Installed guard railing completed
- Parking lots striping completed
- Septic vault alarms installed
- Boiler electrical panels wiring continues
- Playground Softfiles installation continues
- Septic leach field repairs made
- Domestic hot water boiler back online

Health & Safety: No Health and Safety Concerns.

Meetings:

- Progress and Coordination
- OCMA
- Site punch list with Arcadis

C&S Required Actions

- Daily Supervision of construction personnel
- Development of Project systems and documents.

AE Required Actions

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

District Required Actions

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may be impacted by Summer Construction
- Software update to SMS card reader

Construction Activities:

Main Building; Bus Garage; Boiler Project; Pavilion:

- **Monday 8/26-** Guard railing, Softfiles installation
- **Tuesday 8/27-** Gate at playground, started leach, Softfiles installation
- **Wednesday 8/28-** Domestic hot water back online, boiler controls reconnect, alarm for septic vault connected, Softfile installation
- **Thursday 8/29 –** Leach field completed
- **Friday 8/30 –** Softfile installation

Planned Activities Next Week:

- **Monday 9/2- Labor Day**
- **Tuesday 9/3–** Pavilion, seeding, watering, district open house
- **Wednesday 9/4–**Pavilion, seeding, watering, demobilize, clean up
- **Thursday 8/29-** Pavilion, watering, punch list, clean up, first day students back
- **Friday 8/30 –** Pavilion, watering, punch list

GMU CSD – 2023 Capital Improvements / Boiler Project



Friday 8/30: Playground – Installation of equipment completed. Installation of rubber safety surfacing in progress.



Friday 8/30 – Playground – Decorative gate installed.



Friday 8/30: Parking Area – Striping of Pavement and installation of signage completed.



Friday 8/30– Main Drive – Installation of top rail on guiderail completed.