



**Gilbertsville- Mount Upton CSD**  
2023 Capital Improvements Project  
**Construction Activity Report**  
9/23/24 – 9/27/24



**Key Activities / Critical Actions:**

- Playground signage location, ADA transfer platform height
- Hot water heater #2 pump direction
- Boiler motor starters

**Health & Safety:** No Health and Safety Concerns.

**Meetings:**

- Engineered Solutions M.E.P. punch list review

**C&S Required Actions**

- Daily Supervision of construction personnel
- Review of Project Documents for Phase 2

**AE Required Actions**

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

**District Required Actions**

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may impact school activities
- Software update to SMS card reader

**Construction Activities:**

**Main Building; Bus Garage; Boiler Project; Pavilion:**

- **Monday 9/23-** Boiler motor starter
- **Tuesday 9/24-** No trades on site
- **Wednesday 9/25-** No trades on site
- **Thursday 9/26 –** Titan Development punch list, transfer platform, signage location
- **Friday 9/27-** Danforth punch list items, hot water heater #2 pump installation

**Planned Activities Next Week:**

- **Monday 9/30-** Boiler start-up, site punch list
- **Tuesday 10/1–** Boiler start-up, site punch list
- **Wednesday 10/2–**Boiler start-up, site punch list
- **Thursday 10/3-** Boiler start-up, site punch list
- **Friday 10/4-** Boiler start-up, site punch list