



Gilbertsville- Mount Upton CSD
 2023 Capital Improvements Project
Construction Activity Report
 9/30/24 – 10/4/24



<p>Key Activities / Critical Actions:</p> <ul style="list-style-type: none"> Boiler and Hot Water heater start up Hoffman Excavating LLC, hydro vac truck dry well clean out 	<p>Health & Safety: No Health and Safety Concerns.</p>
	<p>Meetings:</p> <ul style="list-style-type: none"> Wainwright Photography site and boiler room photo shoot

<p>C&S Required Actions</p> <ul style="list-style-type: none"> Daily Supervision of construction personnel Review of Project Documents for Phase 2

<p>AE Required Actions</p> <ul style="list-style-type: none"> Review of Submittals Coordination with Contractors for Execution of Contract Documents.
--

<p>District Required Actions</p> <ul style="list-style-type: none"> Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may impact school activities Software update to SMS card reader
--

<p>Construction Activities:</p> <p>Main Building; Bus Garage; Boiler Project; Pavilion:</p> <ul style="list-style-type: none"> Monday 9/30- No trades on site Tuesday 10/1- Hoffman Excavating hydro vac dry wells, Danforth conduit runs for hot water heater Wednesday 10/2- No trades on site Thursday 10/3 – Trojan Energy boiler heating system start up, tuning Friday 10/4- Trojan Energy boiler heating system start up, tuning

<p>Planned Activities Next Week:</p> <ul style="list-style-type: none"> Monday 10/7- Boiler start-up online for the heating season Tuesday 10/8– Boiler controls monitoring Wednesday 10/9–Boiler controls monitoring, septic cover lid replacement Thursday 10/10- Boiler controls monitoring Friday 10/11- Boiler controls monitoring
--