



**Gilbertsville- Mount Upton CSD**  
2023 Capital Improvements Project  
**Construction Activity Report**  
10/7/24 – 10/11/24



**Key Activities / Critical Actions:**

- Boilers and Hot Water online for the heating season
- Repairs made to the septic dosing field wired incorrectly

**Health & Safety:** No Health and Safety Concerns.

**Meetings:**

- OACM Meeting

**C&S Required Actions**

- Daily Supervision of construction personnel
- Review of Project Documents for Phase 2
- Punch List Items

**AE Required Actions**

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

**District Required Actions**

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may impact school activities
- Software update to SMS card reader

**Construction Activities:**

**Main Building; Bus Garage; Boiler Project; Pavilion:**

- **Monday 10/7-** No trades on site, started boilers for the heating season, Aqualogics Systems service call for septic dosing valves wired incorrectly
- **Tuesday 10/8-** No trades on site
- **Wednesday 10/9-** No trades on site
- **Thursday 10/10-** Jemco Water Treatment added chemicals for boilers, Byler Excavating site work punch list items, septic cover
- **Friday 10/11-** No trades on site

**Planned Activities Next Week:**

- **Monday 10/14- Columbus Day** Monitor boiler operation, punch list items
- **Tuesday 10/15-** Monitor boiler operation, punch list items, Phase II project review
- **Wednesday 10/16-** Monitor boiler operation, punch list items
- **Thursday 10/17-** Monitor boiler operation, punch list items
- **Friday 10/18-** Monitor boiler operation, punch list items