



**Gilbertsville- Mount Upton CSD**  
 2023 Capital Improvements Project  
**Construction Activity Report**  
 10/14/24 – 10/18/24



<p><b>Key Activities / Critical Actions:</b></p> <ul style="list-style-type: none"> <li>Monitoring Boilers and Hot Water system</li> <li>Repairs made to hot water storage tank, leak at union, breeching cap installed</li> </ul>	<p><b>Health &amp; Safety:</b> No Health and Safety Concerns.</p>
	<p><b>Meetings:</b></p> <ul style="list-style-type: none"> <li>Pre-bid Conference Phase II</li> </ul>

**C&S Required Actions**

- Daily Supervision of construction personnel
- Review of Project Documents for Phase II
- Punch List Items

**AE Required Actions**

- Review of Submittals
- Coordination with Contractors for Execution of Contract Documents.

**District Required Actions**

- Please keep C&S apprised of any upcoming events or changes to District operations or schedules that may impact school activities
- Software update to SMS card reader

**Construction Activities:**

**Main Building; Bus Garage; Boiler Project; Pavilion:**

- Monday 10/14-** Repair made to hot water storage tank, breeching cap added
- Tuesday 10/15-** No trades on site, pre-bid phase 2 walk-thru
- Wednesday 10/16-** Whitmore Fence punch list items
- Thursday 10/17-** Byler Excavating troubleshooting septic valves, punch list items
- Friday 10/18-** No trades on site, worked with district on heating, water storage tank

**Planned Activities Next Week:**

- Monday 10/21-** Monitor boiler operation, Engineered Solutions on hot water fix
- Tuesday 10/22-** Monitor boiler operation, punch list items
- Wednesday 10/23-** Monitor boiler operation, punch list items, Trojan Systems training for district, annunciators for boilers
- Thursday 10/24-** Monitor boiler operation, punch list items
- Friday 10/26-** Monitor boiler operation, punch list items